

A.F.E. No.	DATE	DESCRIPTION
369	4-25-13	Apply 7" x 1/2" tie plates to Main Track, Mile 23=800, Mile 24=700.
701	1-31-22	Retire all roadway property by sale to T.C.R.R. Co.
53	2-1-22	Addition of all roadway property by purchase from T.C.R.R. Co.
172	5-25-23	Acquiring deed to R/W for perfecting title to parcel #5 and part of parcel #6.
72	6-22-23	Apply 800-7'x19" and 110-7'x18 1/2" tie plates - Mile 24. Retire 488-7'x18 1/2" tie plates - Mile 23.
193	11-27-23	Apply fourth chords on Br. #23.75.
15	12-31-23	Lay 30" rail, Main Track, sta. 1150+30 to sta. 1255+90, Trk. #21-16'4" W. end and 140' E. end, lengthen W. end 17' and shorten on E. end 4'. P.S. 1223+82 and 1239+75, Trk. #22-188' W. end and 203' E. end, shorten 5' W. end and 7' E. end. P.S. 1229+42 and 1243+62.
242	12-31-23	Apply 380-7'x19" tie plates to Trk. #21.
191	1-10-24	Fill 24' of Br. #23.14 and construct ballasted deck trestle replacing balance of bridge.
192	2-28-24	Construct double truck crec. B.V. bridge on masonry abutments, replacing Br. #23.4.
320	3-10-24	Retire Br. #23.14 - 60' long, and Br. #23.4 - 15' long.
345	11-20-24	Apply add. tie plates, Trk. #21=100-5 1/2" x 18". Retire 2317-5 1/2" x 18" tie plates - Mile 24.
1020	12-31-24	Apply 200 Cu.Yd. Slag ballast and convert 200 Cu.Yd. cinder ballast to embankment - Mile 23.
372	1-6-25	Install fire extinguisher in Martha Depot.
1428	12-31-25	Retire and replace R/W Fence, N.S. sides, sta. 1255+64 to 1255+90. Retire R/W Fence, S. side, sta. 1240+25 to sta. 1255+64.
1925	1925	Retire cross ties from Main Track, Mile 23=357, Mile 24=141.
562	10-20-26	Apply 500 add. 7'x19" tie plates to Trk. #22.
743	9-6-27	Retire 604' of West end of Track #21.
634	7-24-28	Apply add. tie plates to Main Track, Mile 23=758.4-7'x10", Mile 24=512-7'x9".
649	10-20-28	Widen fills on Main Track - Mile 24.
626	11-5-28	Extend Martha Passing Track, #22, easterly 1037.5'. New P.S. sta. 1253+99.
692	11-21-28	Construct 4' walkway and handrail on N. side of Br. #23.75.
968	12-31-28	Place crec. cross ties in Main Track, Mile 23=360, Mile 24=518.
1020	12-31-28	Apply 279 Cu.Yd. Stone ballast and convert 47 Cu.Yd. Cinder ballast to embankment - Mile 23. Apply 419 Cu.Yd. Stone ballast and convert 164 Cu.Yd. Cinders to embankment - Mile 24.
693	2-10-29	Apply 20 add. 7'x19" tie plates to Main Track - Mile 24.
808	5-10-29	Apply add. tie plates to Main Track, Mile 23=470-7'x10", Mile 24=752-7'x9".
992	12-31-29	Place add. ballast in Main Track, Mile 23=227 Cu.Yd., Mile 24=231 Cu.Yd.
1141	4-15-30	Install 18" Cor. Iron Pipe Culvert - 22' long, E. sta. 1156+87.
1002	4-23-30	Apply 382 add. 7'x19" tie plates to Main Track - Mile 24.
1114	12-31-30	Apply add. Stone ballast to Main Track, Mile 23=309 Cu.Yd., Mile 24=39 Cu.Yd.
1214	3-11-31	Construct Tool House, 10'x12', and retire old Tool House at Martha.
1130	May 1931	Apply add. tie plates, Mile 23=546-7'x10", Mile 24=194-7'x9" and 50-7'x10".
1474	12-31-31	Replace uni. cross ties with crec. cross ties, Mile 23=73, Mile 24=44.

A.F.E. No.	DATE	DESCRIPTION
1006	1931	Retire and replace R/W Fence, N. side, sta. 1162+50 to 1191+00. Construct R/W Fence, S. side, sta. 1162+51 to 1191+00.
1397	3-31-32	Retire Tool House and Scrap Bin at Martha.
1403	4-27-32	Construct spur track, 297' long, to serve Municipal Paving & Const. Co. P.S. in Trk. #21.
1300	6-24-32	Place 108 additional 7'x10" tie plates in Main Track - Mile 24.
1547	12-31-34	Apply 101 Cu.Yd. add. Stone ballast to Main Track - Mile 24.
1563	11-11-35	Apply 150 add. 7'x10" tie plates - Mile 24.
1666	12-31-35	Place tie plates in M.T. Mile 23.
1740	1-5-36	Retire 297' Municipal Paving & Const. Co. Spur (Const. A.F.E. # 1403)
1731	12-31-36	Construct R/W Fence, S. side Sta. 1206+10 to Sta. 1232+63. Retire fence Sta. 1206+10 to Sta. 1222+20.
1949	7-13-37	Retire stock pens.
1958	8-23-37	Retire Combination Station.
1870 F	12-31-37	Place 68 C.Y. Stone ballast in M.T. Mile 24.
2006	12-31-38	Place tie plates in M.T. Mile 24.
2151	5-31-39	Construct 6'x10' Passenger Shed.
2130	4-22-39	Construct 682' spur for Franklin Limestone Co., P.S. Sta. 1180+33.



RIGHT-OF-WAY AND TRACK MAP
EASTERN DIVISION
TENNESSEE CENTRAL RAILROAD
 STATION 1150+30 TO STATION 1255+90
 SCALE 1 IN. = 200 FT. JUNE 30, 1918
 VALUATION DEPARTMENT
 NASHVILLE, TENN.

SHEET NO. 11 OF 97 SHEETS OF
 EASTERN DIVISION FROM SURVEY
 STATION 1150+30 TO SURVEY STA-
 TION 1255+90
 J. W. C. [Signature]
 VALUATION ENGINEER

095-004

WILSON CO. TENN.